GOVERNMENT OF TELANGANA

ABSTRACT

Panchayat Raj & Rural Development Department - Construction of ZPP Office Building, Karimnagar — Waive of the penalty imposed on granting EOAT upto 31.07.2018 - Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 204

Dated:02.05.2019. Read the following:

- 1. G.O.Rt.No.652 of PR&RD (Progs.II) Dept., Dt:13.10.2015.
- 2. G.O.Rt.No.445 of PR & RD (Progs-II) Dept. Dt:03.07.2018.
- 3. Representation from Sri M.Sudhakar, Contractor, Karimnagar, dt.20.11.2018.

&&&

ORDER:-

In the reference 1^{st} read above, administrative sanction was accorded for an amount of Rs.500.00 lakhs for the work "Construction of New ZPP Office, Karimnagar".

- 2. In the reference 2nd read above, Extension of Agreement Time was granted up to 30.09.2018 with a penalty of Rs.500/- (Rupees Five Hundred only).
- 3. In the reference 3rd read above, Sri M.Sudhakar, contractor has submitted a representation to Government stating the problems faced for completion of the above said work within the agreement time, due to the instructions of Hon'ble Chief Minister during review meeting to stop the work to see the possibility of taking up integrated complex instead of taking only ZP Building and requested to waive of the penalty imposed on him for an amount of Rs.500/- during the time of granting EOAT upto 31.07.2018.
- 4. In the circumstances explained by Sri M.Sudhakar, contractor in the reference 3rd read above, Government after careful examination of his explanation, hereby waive of the penalty for an amount of Rs.500/- imposed against him during the time of granting EOAT upto 31.07.2018 on humanitarian grounds.
- 5. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The SE, PR, Karimanagr District. The Addl. PS to Hon'ble M(PR&RD) Sc/Sf.

//FORWARDED::BY ORDER//